EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of building and civil works and play ground in ward no:01, 03 and 04 under buildings / play grounds / Hospitals head in Chief Minister Nava Nagarothana Grant of Yelahanka Division (Pacakge - 11)
2	Amount of work portion	
3	Estimated Cost	Rs.725.00 lakhs
4	Name of Contractor	M/s SMLP asphalt, Prop.Sri B B Umesh
5	Agreement no	No:BBMP/EE/YNK.D/ E-PMT/12/AG/226/2019-20, dt: 20-03-2020
6	No and date under which work order issued	No:BBMP/EE/YNK.D/W.O/260/2019-20, dt:21-03-2020
7	Time limit originally fixed for completion	12 months.
8	Date of application by the contractor for granting	8-12-2021
9	Date of receipt of application in the Sub Division office	8-12-2021
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	
13	Work carries out during 2nd extension	

14	Time now applied for	263
15	Date of recommanding time 2nd extension	9-12-2021
16	Weather the original application of the contractor is enclosed	Yes.
17	Balance of remaining work	
18	Probable time required for completion of remaining work	
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Due to Covid-19 Restrictions No penalty may be imposed

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64